



Project Name: \_\_\_\_\_

NE Series Model: \_\_\_\_\_

Serial Number: \_\_\_\_\_

Voltage on site: \_\_\_\_\_

Date: \_\_\_\_\_

All installation work has been completed as checked below; the system has been inspected and the unit is ready for start-up.

Signed: \_\_\_\_\_

Name: \_\_\_\_\_

# Pre-Start Up Checklist

- Unit been checked for transport damage?
  - Yes
  - No
- Adequate service access provided?
- Outdoor air connected to Seresco unit?
- Exhaust fan installed and operating?
- Unit level and vibration isolated?
- Flex-Connectors used at both unit duct connections?
- Air distribution system in pool room completed.
- Floor Drain in mechanical room?
- Condensate P-Trap installed, filled & tested?

- Water in the pool?
- Auxiliary circulating pump installed and operating?
- Pool water flow per specifications?
- Pool Water piping leak checked?
- Control wiring to auxiliary pool water heater installed?
- Auxiliary pool water heater operating?
- Ethernet cable connected to unit.
- Unit nameplate voltage verified.
- Power wiring properly installed according to local code and connected to unit.
- Power connections at unit tested for proper voltage
- Chemicals stored in separate ventilated room?

### Outdoor Air cooled condenser or Dry Cooler location:

- Control and Power wiring to outdoor condenser or Dry Cooler installed?
- ..... ft [above / below] Seresco unit
- If above, oil traps installed: [yes / no]
- Condenser/Dry Cooler Model installed:.....
- Total line length to OACC or Dry Cooler.....
- Hot gas line size.....
- Liquid line size.....
- Piping complete leak checked and evacuated (if appropriate)
- Total lbs Refrigerant added.....

### Water Cooled and Dry Cooler AC

- Cooling fluid from:
  - Cooling tower
  - Chilled water loop
  - Dry cooler
  - Heat pump loop
- Fluid GPM.....
- Piping and valves installed per Specs?
- Pipe Size to Dry Cooler .....
- Glycol %:.....
- Glycol stabilizers added: [yes / no]

**NOTE: Seresco must be given at least (2) two weeks advance notice of start-ups with factory start up assistance.**